

WARRANTY REGISTRATION

 register on **www.seppi.com/warranty**
 and upload the completed report.


Delivery report

Machine/Model		S/N	M									
OWNER Company Name		Operators Name										
ZIP, City		State										
E-Mail		Phone										
DEALER Company Name		Technician Name										

IN-SERVICE date:		CHECK LIST	✓
SAFETY	Review the supplied User Manual.		
	Warn operator about the danger of projected materials.		
	Review safety distances and safety requirements.		
	Review necessary personal protective equipment.		
	Ensure all guards and safeties are in place correctly before startup and operation.		
START-UP	Inspect the machine. It should be clean, with no damage or fluid leaks.		
	Explain how to remove and reinstall attachment to tractor, carrier, or machinery.		
	Verify all electrical accessories are working, i.e. cooling fans, and lights.		
	Explain how to operate the machine safely.		
PTO DRIVE ONLY	Check PTO speed.		
	Check angles and length of the PTO driveline.		
	Check ADAM alignment system is installed correctly and explain to customer how to remove and install it.		
HYDRAULIC DRIVE ONLY (see motor manual)	Check hydraulic system is set according to instructions (single or double-acting).		
	Check and adjust rotor speed.		
	Check and adjust shift-pressure (M-BOOST motors).		
	Check that the case drain is properly connected and pressure is below the limit (_____ bar/psi).		
MAINTENANCE	Check all fastener hardware for tightness and correct as needed.		
	Explain where to check the gear oil, hydraulic oil, engine oil, fuel, coolant, and air filters.		
	Explain lubrication points.		
	Explain how to check the drive belt for proper tension and pulley alignment on CARBONCHAIN pulleys.		
	Explain the necessity to clean the machine.		
	Explain maintenance requirements and tools needed.		

During the startup, each item must be confirmed by the technician performing the startup, and by the owner/operator being instructed as each item is covered. Upon completion of the start-up, the owner/operator and the technicians shall confirm with their signatures that all procedures were reviewed and completed.

AGREEMENT OF CUSTOMER/OPERATOR ACKNOWLEDGEMENT

All the above items have been completed while performing the startup of the equipment and reviewing its safe operation. I hereby confirm my understanding of these items. I have been instructed on the importance of the foregoing safety and reviewed all safety procedures in the Operator's and Safety Manual provided equipment has been thoroughly serviced and I am satisfied with the instructions and inspection.

date _____ dealer technician _____ owner operator _____

DECLINING STARTUP INSTRUCTIONS OF CUSTOMER/OPERATOR ACKNOWLEDGEMENT

I acknowledge that Seppi M. or its agent has offered to provide a technician to provide startup instructions and review the above items, and I have declined such instructions because I am already familiar with the equipment and its safe operation. I am aware of the importance of the preceding proper safety procedures, including all safety procedures contained in the Operator's and Safety Manual, which have been provided to me.

date _____ dealer technician _____ owner operator _____

ALTERNATIVE